ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ವಿಷಯ:Improvements to Approach road connecting Govt PU College at yelahanka police station circle in ward No- 01 of yelahanka sub division.

ಉಲ್ಲೇಖ:1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D)tend-04/W.O/55/2015-16 dt: 27-8-2015

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 29/1/2016

* * * * *

1) ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Improvements to Approach road connecting Govt PU College at yelahanka police station circle in ward No-01 of yelahanka sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ ಶ್ರೀ.ಬಿ.ಎಂ.ಶ್ರೀನಿವಾಸ ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ 2ರಲ್ಲಿ 215 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

2) ಸದರಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಬಿ.ಬಿ.ಎಂ.ಪಿ ಚುನಾವಣೆ ಹಾಗೂ ಸರ್ಕಾರಿ ಪದವಿ ಪೂರ್ವ ಕಾಲೇಜಿನ ಹತ್ತಿರ ಇರುವ ಬೆಸ್ಕಾಂ ಇಲಾಖೆಯಲ್ಲಿ ಮರಗಳ ಅಡ್ಡ ಇದ್ದು ಇವುಗಳನ್ನು ತೆರವುಗೊಳಿಸಿ ನಂತರ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಈ ಕೆಲಸವನ್ನು ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಗಮನಕ್ಕೆ ತರುತ್ತಾ E.O.T ಪ್ರಸ್ತಾವನೆಯ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

30/6/16

30/6/16
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

3) ಶಿ.ಪಾ.ಫ (ಯ.ಪ)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064

4) ಎಮು ಫ(ಯ.ವ) 30/6/16

ಪು.ತಿ.ನೋ

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Approach road connecting Govt PU College at yelahanka police station circle in ward No- 01 of yelahanka sub division.
2	Amount of Work Portion	Rs 9.99 lakhs
3	Estimated Cost	Rs10.00 lakhs
4	Name of Contractor	Sri B M Srinivasa
5	Agreement No	EE(YNK D)tend-04/W O/55/2015-16 dt: 27-8-2015
6	No and date under which work order issued	EE(YNK D)tend-04/W O/55/2015-16 dt: 27-8-2015
7	Time limit originally fixed for completion	90 days
8	Date of completion of wok	
9	Date of application by the contractor for granting extension of time	30-11-2015
10	Date of receipt of application in the sub division office	30-11-2015
11	Extension granted if any	
	i)	
	ii)	
12	Work carried out by the contractor during the original period stipulated in the contract	Desilting of Existing drain, Earth work excavation, laying 1:4:8 for bed
13	Work carried out during 1st extension	
14	Work carried out during 2nd extension	
15	Time now applied for	215 days
16	Date of recommending time limit applied for	
17	Whether the original application of the contractor is enclosed	yes
18	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
19	Probable time required for completion of remaining work	215 days

20	Cost of work charged establishment charged on the work after the expairy of original period.	
21	Whether notice as per clause of contract has been issued.	Notice issued
22	Remarks of the AEE and the daily rate of penalty proposed	
23	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64